



# CONSTRUCTION UPDATE

Mukwonago High School—Additions & Remodeling

February 8th, 2018



CGSCHMIDT<sup>INC.</sup>

## SAFETY:

**Please continue to be mindful of the restricted areas as construction activities continue, both outside and inside the school. The current main entrance will not be available for use starting on January 2nd. All students and staff to use the new main entrance.**

## PROGRESS THIS WEEK:

### Auditorium Addition (3/6 - 3/18)

- Wood wall panels installation is complete
- Ceiling clouds installation is complete
- Theatrical rigging installation is complete
- Seating installation started earlier this week
- Carpenters will continue to work on the low stage wall finishes
- Stage floor installation started earlier this week

### Gym Addition (4/17 - 6/18)

- Acoustical wall panels installation is ongoing
- Wall framing at lobby is in progress
- Painting in locker rooms and miscellaneous areas is ongoing
- Ductwork installation in mechanical room is ongoing for permanent heat
- Structural steel installation for the gym connectors is ongoing

## MILESTONE DATES:

- 3/18: Auditorium Occupancy
- 5/18: Gym Occupancy
- Summer 18': Complete parking lot top coat

## GOALS NEXT 2 WEEKS:

### Auditorium Addition (3/6 - 3/18)

- Exterior wall panels installation will resume weather permitting
- Seating installation will be ongoing
- Stage floor installation to be ongoing next week
- Occupancy inspections to begin on the week of 2/25

### Gym Addition (4/17 - 6/18)

- Permanent heat to be in place next week
- Scoreboards installation will occur next week
- Installation of exterior doors to begin next week
- Installation of metal panel will continue
- Structural steel and masonry installation at the new gym corridor connectors will be ongoing



Auditorium Stage Floor Installation



Auditorium Raised Seating Installation