



CONSTRUCTION UPDATE

Mukwonago High School—Additions & Remodeling

March 1st, 2018



CGSCHMIDT^{INC.}

SAFETY:

Please continue to be mindful of the restricted areas as construction activities continue, both outside and inside the school. The current main entrance will not be available for use starting on January 2nd. All students and staff to use the new main entrance.

PROGRESS THIS WEEK:

Auditorium Addition (3/6 - 3/18)

- Seating installation has been complete
- Carpet installation at seating risers to be near complete
- Stage rigging, orchestra pit, and acoustical shell installation is complete
- Metal and wood panels installation are near complete
- Final cleaning is ongoing

Gym Addition (4/17 - 6/18)

- Wood floor prep started earlier this week
- MEP finishes is ongoing
- Wall framing at lobby is in progress
- Installation of ceramic tile in locker rooms is ongoing
- Structural steel installation for the gym connectors is ongoing
- Scoreboards installation is complete

MILESTONE DATES:

- 3/18: Auditorium Occupancy
- 5/18: Gym Occupancy
- Summer 18': Complete parking lot top coat

GOALS NEXT 2 WEEKS:

Auditorium Addition (3/6 - 3/18)

- Sound booth to be completed next week
- Audio tweaking and testing to occur in the next couple weeks
- Finishes to finalize in the ticket booth and lobby next week

Gym Addition (4/17 - 6/18)

- Installation of exterior doors to begin in a couple weeks
- Installation of exterior metal panel will continue
- Structural steel and masonry installation at the new gym corridor connectors will continue to be ongoing



Gym Progress



Auditorium Finishes