



CONSTRUCTION UPDATE

Mukwonago High School—Additions & Remodeling

March 16th, 2018



CGSCHMIDT^{INC.}

SAFETY:

Please continue to be mindful of the restricted areas as construction activities continue, both outside and inside the school. The current main entrance will not be available for use starting on January 2nd. All students and staff to use the new main entrance.

PROGRESS THIS WEEK:

Auditorium Addition (3/6 - 3/18)

- Auditorium has been turned over to the school
- Audio system minor modifications will be ongoing in the next couple weeks
- Completion of punchlist items are ongoing

Gym Addition (4/17 - 6/18)

- Wood floor installation is ongoing
- Exterior doors installation is ongoing
- MEP finishes is ongoing
- Drywall installation is ongoing
- Overhead glass doors installation started this week
- Structural steel installation for the gym connectors is complete
- Masonry and framing work started this week for the north and south corridor connectors to the new gym

MILESTONE DATES:

- 3/18: Auditorium Occupancy
- 5/18: Gym Occupancy
- Summer 18': Complete parking lot top coat

GOALS NEXT 2 WEEKS:

Auditorium Addition (3/6 - 3/18)

- Audio tweaking and testing to occur in the next couple weeks
- Finishes to finalize in the ticket booth and control room next week

Gym Addition (4/17 - 6/18)

- Installation of exterior metal panel will continue
- Masonry and framing work will continue on the new gym connectors
- Epoxy floor installation will begin next week
- MEP and architectural finishes (painting, flooring, etc.) will continue to be ongoing



Overhead Glass Door Installation at New Gym



Women's Bathroom Progress at New Gym



Gym Floor Installation