



CONSTRUCTION UPDATE

Mukwonago High School—Additions & Remodeling

March 17th, 2017



CGSCHMIDT^{INC.}

SAFETY:

As construction for the new auditorium addition and remodeling areas begin, please review the **NEW** emergency egress plans. Be aware that starting March 6th, 2017, doors 3, 4, and 5 will no longer be entry or exit paths until further notice.

PROGRESS THIS WEEK:

Auditorium Addition (3/6 - 12/17)

- Began footing excavation
- Forming of footings
- Placing rebar and pouring of concrete footings

2nd Floor South Renovation (3/17—8/17)

- Light MEP demo
- Architectural demo (doors, flooring, etc.)

Scope Reviews:

- Flooring and ceiling tile scope reviews have been completed

GOALS NEXT 2 WEEKS:

Auditorium Addition (3/6 - 12/17)

- Continuing pouring footings
- Pouring foundation walls

2nd Floor South Renovation (3/17 - 8/17)

- Heavy demolition (CMU walls)



Auditorium Footing Excavation



Forming Footings



2nd Floor South Renovation Demo

MILESTONE DATES:

- 4/17: Install Tennis Court Fencing
- 9/17: Auditorium Addition Enclosure
- 7/17: Gym Addition Enclosure
- 3/18: Auditorium Occupancy
- 5/18: Gym Occupancy
- Summer 18': Complete parking lots top coat