



CONSTRUCTION UPDATE

Mukwonago High School—Additions & Remodeling
March 30th, 2017



SAFETY:

As construction for the new auditorium addition and remodeling areas begin, please review the **NEW** emergency egress plans. Be aware that starting March 6th, 2017, doors 3, 4, and 5 will no longer be entry or exit paths until further notice.

PROGRESS THIS WEEK:

Auditorium Addition (3/6 - 12/17)

- Mason has begun fire wall work on the auditorium addition
- 50% of interior footings and foundation walls have been completed
- Demolition of front vestibule to begin this week
- Anchor bolts material has been dropped off

2nd Floor South Renovation (3/17 - 8/17)

- Light MEP demo
- Architectural demo (doors, flooring, etc.)

GOALS NEXT 2

Auditorium Addition (3/6 - 12/17)

- Excavation of exterior walls for structural steel erection
- Excavation of pit and elevator shaft
- Continuing building masonry fire wall

Gym Addition (4/17—6/18)

- Erect construction fence in preparation for excavation

2nd Floor South Renovation (3/17 - 8/17)

- Continuing heavy demolition (CMU walls)

2nd Floor West Renovation (4/17 - 8/17)

- Interior abatement
- Install temporary partitions



Auditorium Foundation Wall Layout



Auditorium Fire Wall



Auditorium Foundation Walls



2nd Floor South Renovation Demo

MILESTONE DATES:

- 4/17: Install Tennis Court Fencing
- 9/17: Auditorium Addition Enclosure
- 7/17: Gym Addition Enclosure
- 3/18: Auditorium Occupancy
- 5/18: Gym Occupancy
- Summer 18': Complete parking lots top coat