



CONSTRUCTION UPDATE

Mukwonago High School—Additions & Remodeling

April 5th, 2018



CGSCHMIDT^{INC.}

SAFETY:

Please continue to be mindful of the restricted areas as construction activities continue, both outside and inside the school.

MILESTONE DATES:

- May 18th: Gym Occupancy
- Summer 18th: Complete parking lot top coat
- Summer 18th: Commons / Tech Ed / Joe 2 Go
- September 4th: 1st Day of School

PROGRESS THIS WEEK:

Gym Addition (4/17 - 6/18)

- Wood flooring sealer installation is complete
- Installation of ceiling clouds and finishes are ongoing
- Painting of commons ceilings are complete
- Drywall installation at connectors is ongoing

New Commons/Servery (3/18 –8/18)

- Footings were poured this week
- Demo of stage flooring is complete

GOALS NEXT 2 WEEKS:

Gym Addition (4/17 - 6/18)

- Installation of exterior metal panel will continue
- Glass and metal panel install on connectors
- Rubber flooring installation
- MEP and architectural finishes (painting, flooring, etc.) will continue to be ongoing
- Above ceiling inspection scheduled next week

New Commons/Servery (3/18—8/18)

- Installation of geofoam will begin next week
- Lockers will be removed to create the new openings next week
- Underground plumbing will occur in a couple weeks



New Gym Locker Rooms Progress



New Servery Area Progress



Finished Gym Wood Floor