



# CONSTRUCTION UPDATE

Mukwonago High School—Additions & Remodeling  
April 6th, 2017



## SAFETY:

As construction for the new auditorium addition and remodeling areas begin, please review the **NEW** emergency egress plans. Be aware that starting March 6th, 2017, doors 3, 4, and 5 will no longer be entry or exit paths until further notice.

## PROGRESS THIS WEEK:

### Auditorium Addition (3/6 - 12/17)

- Fire wall continues to make progress
- Mason has began work at the east music room addition
- Demolition of front vestibule has begun
- Plumber has began tie-in work of sanitary and storm water

### 2nd Floor South Renovation (3/17 - 8/17)

- Butters Fetting started investigating disconnects & controls to be removed later on as construction activities advance
- Architectural demo (doors, flooring, etc.)

### Tennis Courts

- Corner posts have been drilled and poured with concrete

## GOALS NEXT 2

### Auditorium Addition (3/6 - 12/17)

- Excavation of exterior walls for structural steel erection
- Continuing building masonry fire wall
- Excavation for orchestra pit and elevator shaft

### Gym Addition (4/17—6/18)

- Erect construction fence in preparation for excavation

### 2nd Floor South Renovation (3/17 - 8/17)

- Continuing heavy demolition (CMU walls)

### 2nd Floor West Renovation (4/17 - 8/17)

- Interior abatement
- Install temporary partitions



Auditorium Foundation Wall



Auditorium Footings



Front Vestibule Demo



2nd Floor South Renovation Demo

## MILESTONE DATES:

- 4/17: Install Tennis Court Fencing
- 9/17: Auditorium Addition Enclosure
- 7/17: Gym Addition Enclosure
- 3/18: Auditorium Occupancy
- 5/18: Gym Occupancy
- Summer 18': Complete parking lots top coat