



CONSTRUCTION UPDATE

Mukwonago High School—Additions & Remodeling

April 12th, 2018



CGSCHMIDT^{INC.}

SAFETY:

Please continue to be mindful of the restricted areas as construction activities continue, both outside and inside the school.

MILESTONE DATES:

- May 18th: Gym Occupancy
- Summer 18th: Complete parking lot top coat
- Summer 18th: Commons / Tech Ed / Joe 2 Go
- September 4th: 1st Day of School

PROGRESS THIS WEEK:

Gym Addition (4/17 - 6/18)

- Above ceiling inspection is complete
- Installation of ceiling tile and light fixtures is ongoing
- Installation of ceiling clouds and finishes are ongoing
- Drywall installation at connectors is ongoing
- Gym rubber track flooring started earlier this week

New Commons/Servery (3/18 –8/18)

- Geofoam installation started this week for the floor leveling
- New door openings were cut in
- Electrical work for the point of purchase stations started this week

GOALS NEXT 2 WEEKS:

Gym Addition (4/17 - 6/18)

- Installation of exterior metal panel will continue
- Glass and metal panel install on connectors
- Rubber flooring installation
- MEP and architectural finishes (painting, flooring, etc.) will continue to be ongoing
- Bleachers installation will begin next week

New Commons/Servery (3/18—8/18)

- Installation of geofoam will continue
- Electrical work will continue
- Underground plumbing will occur in a couple weeks



New Gym Locker Rooms



Rubber Flooring Installation



Gym Women's Restroom Progress