



CONSTRUCTION UPDATE

Mukwonago High School—Additions & Remodeling

May 4th, 2017



CGSCHMIDT^{INC.}

SAFETY:

As construction for the new auditorium addition and remodeling areas begin, please review the **NEW** emergency egress plans. Be aware that starting March 6th, 2017, doors 3, 4, and 5 will no longer be entry or exit paths until further notice.

PROGRESS THIS WEEK:

Auditorium Addition (3/6 - 12/17)

- Mason continues building fire walls at the office area addition
- Elevator shaft was poured on Tuesday
- Pouring of the elevator shaft was completed
- Relocation of water main is in progress: Water shutdown is scheduled for Saturday 5/6 between 5am-4pm

2nd Floor Renovation (3/17 - 8/17)

- Demo is half way complete
- HVAC ductwork has been removed per plan
- Electrical components have been removed per plan

Gym Addition (4-17 - 6/18)

- Reinforcing bars have been delivered onsite for the footings
- Storm sewer work has been completed

GOALS NEXT 2 WEEKS:

Auditorium Addition (3/6 - 12/17)

- Mason will continue to build interior masonry walls at the music practice rooms
- Orchestra pit foundation to be complete next week

Gym Addition (4/17 - 6/18)

- Excavation for footings
- Forming of footings

2nd Floor Renovation (3/17 - 8/17)

- Demo to be complete by the end of next week
- Preparation for wall framing

Tennis Courts

- Stano will start work around the tennis courts
- Armstrong will begin their prep for the tennis courts

MILESTONE DATES:

- 9/17: Auditorium Addition Enclosure
- 10/17: Gym Addition Enclosure
- 3/18: Auditorium Occupancy
- 5/18: Gym Occupancy
- Summer 18': Complete parking lots top coat



Elevator Shaft Concrete Work



Auditorium Footings



2nd Floor Demo