



CONSTRUCTION UPDATE

Mukwonago High School—Additions & Remodeling

May 11th, 2017



CGSCHMIDT^{INC.}

SAFETY:

As construction for the new auditorium addition and remodeling areas begin, please review the **NEW** emergency egress plans. Be aware that starting March 6th, 2017, doors 3, 4, and 5 will no longer be entry or exit paths until further notice.

PROGRESS THIS WEEK:

Auditorium Addition (3/6 - 12/17)

- Mason continues building fire walls at the office area addition
- Relocation of water main was completed on Saturday 5/6

2nd Floor Renovation (3/17 - 8/17)

- Removal of above ceiling insulation has been complete
- Commonlinks has begun wall layout
- Electrical & HVAC components have been removed

Gym Addition (4-17 - 6/18)

- Pouring of foundation footings
- Pouring of foundation walls will begin by the end of the week

Tennis Courts

- Tennis court fences are up

GOALS NEXT 2 WEEKS:

Auditorium Addition (3/6 - 12/17)

- Mason will continue to build interior masonry walls at the music practice rooms
- Orchestra pit foundation walls to be complete next week
- Backfill of the orchestra pit foundation walls

Gym Addition (4/17 - 6/18)

- Continuing pouring footings
- Forming and pouring foundation walls

2nd Floor Renovation (3/17 - 8/17)

- Demo to be complete by the end of next week
- Preparation for wall framing

Tennis Courts

- Armstrong will begin their prep for the tennis courts next week

MILESTONE DATES:

- 9/17: Auditorium Addition Enclosure
- 10/17: Gym Addition Enclosure
- 3/18: Auditorium Occupancy
- 5/18: Gym Occupancy
- Summer 18': Complete parking lots top coat



Pouring of Orchestra Pit Foundation Walls



Pouring of Gym Footings



2nd Floor Demo