



CONSTRUCTION UPDATE

Mukwonago High School—Additions & Remodeling

May 11th, 2018



CGSCHMIDT^{INC.}

SAFETY:

Please continue to be mindful of the restricted areas as construction activities continue, both outside and inside the school.

PROGRESS THIS WEEK:

Gym Addition (4/17 - 6/18)

- MEP and architectural finishes at connectors are ongoing
- Final cleaning started this week
- Glass installation at connectors is near complete

New Commons/Servery (3/18 –8/18)

- Grease interceptor installation is complete
- Concrete at the east half of servery & prep areas have been poured
- Installation of stairs started this week
- Installation of masonry stairs is ongoing
- Scaffold has been erected to build masonry wall between commons and servery



Masonry Stairs at Servery Progress

MILESTONE DATES:

- May 18th: Gym Occupancy
- Summer 18th: Complete parking lot top coat
- Summer 18th: Commons / Tech Ed / Joe 2 Go
- September 4th: 1st Day of School

GOALS NEXT 2 WEEKS:

Gym Addition (4/17 - 6/18)

- Installation of exterior metal panel will continue
- Wall images to be installed next week
- Final inspections scheduled next week
- Punchlist walkthrough is scheduled for next week

New Commons/Servery (3/18—8/18)

- MEP rough-ins installation will continue
- Installation of stairwell walls ongoing
- Masonry wall between commons and servery to start next week
- Wall framing to start next week



Gym Courtyard Progress



Existing Main Entrance Demo