



# CONSTRUCTION UPDATE

Mukwonago High School—Additions & Remodeling  
May 18th, 2017



## SAFETY:

**As construction for the new auditorium addition and remodeling areas begin, please review the NEW emergency egress plans. Be aware that starting March 6th, 2017, doors 3, 4, and 5 will no longer be entry or exit paths until further notice.**

## PROGRESS THIS WEEK:

### Auditorium Addition (3/6 - 12/17)

- Orchestra pit foundation walls to be complete by the end of the week
- Masons continue to finish music room brick walls and exterior office walls

### 2nd Floor Renovation (3/17 - 8/17)

- All major demo will be complete today
- Commonlinks continues to work on wall layouts
- Electrical & HVAC components have been removed

### Gym Addition (4-17 - 6/18)

- Pouring of foundation footings continues
- Pouring of foundation walls will begin by the end of the week

## MILESTONE DATES:

- 9/17: Auditorium Addition Enclosure
- 10/17: Gym Addition Enclosure
- 3/18: Auditorium Occupancy
- 5/18: Gym Occupancy

## GOALS NEXT 2 WEEKS:

### Auditorium Addition (3/6 - 12/17)

- Precast footings will be complete next week
- Mason will continue to build interior masonry walls at the music practice rooms
- Backfill of the orchestra pit foundation walls
- Installation of precast deadmen will begin next week

### Gym Addition (4/17 - 6/18)

- Continuing pouring footings
- Forming and pouring foundation walls

### 2nd Floor Renovation (3/17 - 8/17)

- Insulation removal above corridor ceilings will begin after last day of school
- Drywall installation to begin next week

### 1st Floor Renovation (6/17 - 8/17)

- Partial demo of walls, floors, and ceilings to begin next week



Auditorium Masonry Walls



Gym Foundation Forms



2nd Floor Construction Partition



2nd Floor Wall Layout Prep



Pulverizing of Tennis Courts