



CONSTRUCTION UPDATE

Mukwonago High School—Additions & Remodeling

June 15th, 2017



CGSCHMIDT^{INC.}

SAFETY:

Starting on 6/19, public access to the high school will only be available through the far west entrance during summer activities.

PROGRESS THIS WEEK:

Auditorium Addition (3/6 - 12/17)

- Precast continues to be erected
- Masons continue building masonry walls at the office area of the addition
- Steel erection in the music wing began on Tuesday

2nd Floor West Renovation (3/17 - 8/17)

- Above ceiling MEP rough-ins progress continues
- Installation of drywall continues
- In-wall wood blocking will begin Thursday

2nd Floor East Renovation (3/17 - 8/17)

- East side demolition of MEP and walls began this week

Gym Addition (4/17 - 6/18)

- Footings and foundation walls will be complete by the end of the week
- East masonry bearing walls construction began earlier this week
- Installation of precast deadmen will begin by the end of the week

Library Renovation (6/17 - 8/17)

- Demolition of floor, ceiling, and MEP began this week

GOALS NEXT 2 WEEKS:

Auditorium Addition (3/6 - 12/17)

- Installation of precast panels will be complete next week
- Masons will finish building bearing walls for steel erection

Gym Addition (4/17 - 6/18)

- Installation of precast will begin next week

2nd Floor West Renovation (3/17 - 8/17)

- Installation of door frames to begin next week on east side of the second floor
- In-wall inspections to be performed in the upcoming weeks

2nd Floor East Renovation (3/17 - 8/17)

- Demolition of MEP items will continue next week

1st Floor Renovation (6/17 - 8/17)

- Demolition in library will continue

MILESTONE DATES:

- 9/17: Auditorium Addition Enclosure
- 10/17: Gym Addition Enclosure
- 3/18: Auditorium Occupancy
- 5/18: Gym Occupancy

