



CONSTRUCTION UPDATE

Mukwonago High School—Additions & Remodeling

July 6th, 2017



CGSCHMIDT^{INC.}

SAFETY:

Starting on 6/19, public access to the high school will only be available through the far west entrance during summer activities.

PROGRESS THIS WEEK:

Auditorium Addition (3/6 - 12/17)

- Installation of precast at the mezzanine is underway
- Installation of structural steel for roof framing at music wing has been completed
- Steel deck installation in the band room and practice areas continues
- Steel erector continues setting steel in the stage area

2nd Floor West Renovation (3/17 - 8/17)

- Above ceiling MEP rough-ins continues
- Installation of drywall continues
- Door frames installation is underway

2nd Floor East Renovation (3/17 - 8/17)

- Major demo has been completed
- Demo detailing continues
- Wall layout continues

Gym Addition (4/17 - 6/18)

- Installation of precast panels has been completed

Library Renovation (6/17 - 8/17)

- Installation of masonry walls continues
- Laying of walls is in progress
- MEP rough-ins continue

1st Floor Art Room Renovation (6/17 - 8/17)

- Demo began this week

MILESTONE DATES:

- 9/17: Auditorium Addition Enclosure
- 10/17: Gym Addition Enclosure
- 3/18: Auditorium Occupancy
- 5/18: Gym Occupancy

GOALS NEXT 2 WEEKS:

Auditorium Addition (3/6 - 12/17)

- Precast braces to be removed in the upcoming weeks

Gym Addition (4/17 - 6/18)

- Long span joists are expected to arrive on site next week

2nd Floor West Renovation (3/17 - 8/17)

- Installation of door frames will continue

2nd Floor East Renovation (3/17 - 8/17)

- Metal stud wall framing will continue

1st Floor Renovation (6/17 - 8/17)

- Masons expected to finish masonry walls next week
- MEP rough-ins will continue

1st Floor Art Room Renovation (6/17 - 8/17)

- Ductwork demo to begin next week



Area A of Auditorium



Steel Erection at Auditorium



Interior View of Precast Panels at Gym