



CONSTRUCTION UPDATE

Mukwonago High School—Additions & Remodeling

August 3rd, 2017



CGSCHMIDT^{INC.}

SAFETY:

Starting on 6/19, public access to the high school will only be available through the far west entrance during summer activities.

PROGRESS THIS WEEK:

Auditorium Addition (3/6 - 12/17)

- Masons continue to work on load bearing walls in the music area
- Stage concrete was poured earlier in the week
- Precast plank installation over the elevator shaft has been complete

2nd Floor West Renovation (3/17 - 8/17)

- Priming and painting on classrooms and accent walls is ongoing
- Ceiling grid installation will begin towards the end of the week
- Wall protection installation in corridors has begun

2nd Floor East Renovation (3/17 - 8/17)

- Tape and finish of drywall continues

Gym Addition (4/17 - 6/18)

- Masons continue building masonry walls

Library Renovation (6/17 - 8/17)

- Drywall and taping continues to be underway
- Underground electrical work is complete

GOALS NEXT 2 WEEKS:

Auditorium Addition (3/6 - 12/17)

- Installation of joist and deck in Area A be complete next week
- Installation of structural steel over flyspace to be complete next week

Gym Addition (4/17 - 6/18)

- Slab on grade to be poured after precast braces have been removed

2nd Floor West Renovation (3/17 - 8/17)

- Painting of walls, ceilings, and door frames will continue
- Ceiling grid installation and setting tile will continue
- Wall protection installation in corridors will continue
- Installation of diffusers will begin next week

2nd Floor East Renovation (3/17 - 8/17)

- Tape and finishing of drywall will continue
- Painting to begin next week

Library Renovation (6/17 - 8/17)

- Painting of block and frames to begin next week
- Carpet to arrive onsite next week

MILESTONE DATES:

- 9/17: Auditorium Addition Enclosure
- 10/17: Gym Addition Enclosure
- 3/18: Auditorium Occupancy
- 5/18: Gym Occupancy
- Summer 18': Complete parking lot top coat



Auditorium Steel Erection Progress



Gym Exterior Walls Progress



Library Remodeling Progress