



CONSTRUCTION UPDATE

Mukwonago High School—Additions & Remodeling
August 10th, 2017



SAFETY:

Starting on 6/19, public access to the high school will only be available through the far west entrance during summer activities.

PROGRESS THIS WEEK:

Auditorium Addition (3/6 - 12/17)

- Roofing work started on Monday
- Steel deck installation will be finishing up this week by the music area

2nd Floor West Renovation (3/17 - 8/17)

- Installation of light fixtures and grilles will be ongoing throughout the week
- Installation of flooring in the Resource Center will take place today and tomorrow
- Wall protection installation in corridors is ongoing
- Window installation for borrow lites in classrooms will begin by the end of the week

2nd Floor East Renovation (3/17 - 8/17)

- Tape and finish of drywall continues

Gym Addition (4/17 - 6/18)

- Erecting of steel started earlier this week
- Masons will continue to build the northeast corner masonry wall

Library Renovation (6/17 - 8/17)

- Painting will be complete by the end of the week
- Installation of ceiling grid will begin this week
- Installation of casework will begin towards the end of the week

GOALS NEXT 2 WEEKS:

Auditorium Addition (3/6 - 12/17)

- Roofing work will continue
- Roof blocking will continue
- Exterior framing and sheathing will be in progress in the upcoming weeks

Gym Addition (4/17 - 6/18)

- Slab on grade to be poured after precast braces have been removed

2nd Floor West Renovation (3/17 - 8/17)

- Overhead doors installation will begin next week
- Ceiling tile installation will continue
- Carpet installation in classrooms will begin next week

2nd Floor East Renovation (3/17 - 8/17)

- Tape and finishing of drywall will continue

Library Renovation (6/17 - 8/17)

- Carpet installation to begin next week
- Overhead door installation to begin next week
- Casework installation to continue

MILESTONE DATES:

- 9/17: Auditorium Addition Enclosure
- 10/17: Gym Addition Enclosure
- 3/18: Auditorium Occupancy
- 5/18: Gym Occupancy
- Summer 18': Complete parking lot top coat



Interior Stage View of Auditorium Addition



Erecting Steel at Gym Addition



2nd Floor Corridor Wall Protection Panels