



CONSTRUCTION UPDATE

Mukwonago High School—Additions & Remodeling

August 17th, 2017



CGSCHMIDT^{INC.}

SAFETY:

Starting on 6/19, public access to the high school will only be available through the far west entrance during summer activities.

PROGRESS THIS WEEK:

Auditorium Addition (3/6 - 12/17)

- Roofing work continues
- Steel deck installation will be finishing up this week by the music area

2nd Floor West Renovation (3/17 - 8/17)

- Installation of light fixtures and grilles will be ongoing throughout the week
- Flooring installation in the Resource Center is complete
- Wall protection installation in corridors is ongoing
- Installation of carpet and ceiling tile will begin at the end of the week

2nd Floor East Renovation (3/17 - 8/17)

- Tape and finish of drywall continues

Gym Addition (4/17 - 6/18)

- Erecting of steel continues
- Masons will continue to build the northeast corner masonry wall

Library Renovation (6/17 - 8/17)

- Painting will be complete by the end of the week
- Installation of ceiling grid will continue
- Installation of casework will begin towards the end of the week
- Installation of carpet will begin at the end of the week

GOALS NEXT 2 WEEKS:

Auditorium Addition (3/6 - 12/17)

- Roofing work will continue
- Exterior framing and sheathing will be in progress in the upcoming weeks

Gym Addition (4/17 - 6/18)

- Slab on grade to be poured after precast braces have been removed
- Construction of masonry walls will continue
- Erecting of steel will continue

2nd Floor West Renovation (3/17 - 8/17)

- Final adjustments will be complete for the over-head doors
- Ceiling tile installation will be complete next week
- Carpet installation in classrooms & corridors will be complete next week

2nd Floor East Renovation (3/17 - 8/17)

- Tape and finishing of drywall will continue

Library Renovation (6/17 - 8/17)

- Carpet installation to be complete early next week
- Casework installation will be complete early next week

MILESTONE DATES:

- 9/17: Auditorium Addition Enclosure
- 10/17: Gym Addition Enclosure
- 3/18: Auditorium Occupancy
- 5/18: Gym Occupancy
- Summer 18': Complete parking lot top coat



Auditorium Progress



Remodeled Classroom Progress



Erecting Steel at Gym Addition