



CONSTRUCTION UPDATE

Mukwonago High School—Additions & Remodeling

August 31st, 2017



CGSCHMIDT^{INC.}

SAFETY:

The first phase of the remodeling was completed last week with zero accidents. Please continue to be mindful of the restricted areas as construction activities continue, both outside and inside the school.

PROGRESS THIS WEEK:

Auditorium Addition (3/6 - 12/17)

- Roof decking is expected to be complete by next week
- Roof blocking is ongoing
- Roofing work continues at the stage area
- Offices wall and door framing is ongoing
- MEP rough in activities have commenced

2nd Floor East Renovation (3/17 - 8/17)

- Tape and finish of drywall continues
- Painting to start by the end of the week

Gym Addition (4/17 - 6/18)

- Iron workers continue working on the detailing of decking
- Roofing work will begin today

GOALS NEXT 2 WEEKS:

Auditorium Addition (3/6 - 12/17)

- Roofing work will continue to the mechanical room and lobby areas in the upcoming week
- Exterior framing and sheathing will be in progress in the upcoming weeks

Gym Addition (4/17 - 6/18)

- Slab on grade is expected to be poured next week
- Construction of masonry walls will continue

2nd Floor East Renovation (3/17 - 8/17)

- Tape and finishing of drywall will be complete
- Ceiling grid installation is expected to begin next week
- Painting will continue

COMPLETED REMODELED AREAS:

- Punchlist items will be ongoing and expected to be complete in a couple weeks
- Transition strips will be installed on corridors between LVT and carpet transitions

MILESTONE DATES:

- 9/17: Auditorium Addition Enclosure
- 10/17: Gym Addition Enclosure
- 3/18: Auditorium Occupancy



Library Commons



Remodeled Classroom



2nd Floor Corridor