



CONSTRUCTION UPDATE

Mukwonago High School—Additions & Remodeling
September 14th, 2017



SAFETY:

Please continue to be mindful of the restricted areas as construction activities continue, both outside and inside the school.

PROGRESS THIS WEEK:

Auditorium Addition (3/6 - 12/17)

- Fireproofing will take place next week between the existing building and new addition
- Roof blocking to be complete by the end of the week
- Wall framing continues
- Exterior stud framing and sheathing is ongoing
- Smaller roofing activities surrounding the main auditorium are ongoing
- Seat risers are in progress
- MEP rough in activities continue

2nd Floor East Renovation (3/17 - 8/17)

- Ceiling grid installation began this week
- Light fixtures installation expected to commence at the end of the week

Gym Addition (4/17 - 6/18)

- Iron workers continue working on the detailing of decking
- Roofing work is complete
- Slab on grade pour began today



Gym Slab On Grade Pour

GOALS NEXT 2 WEEKS:

Auditorium Addition (3/6 - 12/17)

- Roofing work will continue throughout the rest of the auditorium
- Exterior framing and sheathing will continue
- Slab on grade for the bowl itself will be poured next week

Gym Addition (4/17 - 6/18)

- Above ceiling rough-ins are expected to begin next week
- Exterior framing and sheathing expected to begin within the next couple weeks
- Exterior opening blocking to begin next week

2nd Floor East Renovation (3/17 - 8/17)

- Ceiling grid installation will continue to be ongoing
- New replacement elevator is expected to arrive onsite next week for installation

COMPLETED REMODELED AREAS:

- Punchlist items will be ongoing and expected to be complete in a couple weeks

MILESTONE DATES:

- 9/17: Auditorium Addition Enclosure
- 10/17: Gym Addition Enclosure
- 3/18: Auditorium Occupancy
- 5/18: Gym Occupancy
- Summer 18': Complete parking lot top coat



Auditorium Seat Risers



Offices Addition Spray Foam Installation