



CONSTRUCTION UPDATE

Mukwonago High School—Additions & Remodeling

November 2nd, 2017



CGSCHMIDT^{INC.}

SAFETY:

Please continue to be mindful of the restricted areas as construction activities continue, both outside and inside the school.

PROGRESS THIS WEEK:

Auditorium Addition (3/6 - 12/17)

- Installation of sprinklers is ongoing
- Above ceiling work is in progress
- Wall framing at auditorium lobby continues
- Exterior metal panel installation continues
- Installation of windows is ongoing
- Installation of plywood over lighting platform began this week

Gym Addition (4/17 - 6/18)

- Framing of the soffits continue
- Roof blocking is ongoing
- MEP rough-ins in joists continue
- Exterior foam insulation continues

GOALS NEXT 2 WEEKS:

Auditorium Addition (3/6 - 12/17)

- Ceiling grid installation is expected to begin next week
- Drywall installation will begin soon after building enclosure
- Temporary heat will be set in place next week
- Interior framing and drywall installation will continue

Gym Addition (4/17 - 6/18)

- MEP rough in activities will continue
- Exterior framing and sheathing will continue
- Lower roofs work will continue
- Lobby concrete slab will be poured next week

MILESTONE DATES:

- 11/17: Auditorium Addition Enclosure
- 11/17: Gym Addition Enclosure
- 3/18: Auditorium Occupancy
- 5/18: Gym Occupancy
- Summer 18': Complete parking lot top coat



Auditorium Framing & Sheathing Progress



Gym Framing & Sheathing Progress



Auditorium Spiral Stairs