



CONSTRUCTION UPDATE

Mukwonago High School—Additions & Remodeling

February 1st, 2018



CGSCHMIDT^{INC.}

SAFETY:

Please continue to be mindful of the restricted areas as construction activities continue, both outside and inside the school. The current main entrance will not be available for use starting on January 2nd. All students and staff to use the new main entrance.

MILESTONE DATES:

- 3/18: Auditorium Occupancy
- 5/18: Gym Occupancy
- Summer 18': Complete parking lot top coat

PROGRESS THIS WEEK:

Auditorium Addition (3/6 - 3/18)

- Wood wall panels installation is ongoing
- Ceiling clouds installation to be complete by the end of the week
- Theatrical rigging installation is ongoing
- Raised seating area has been painted
- Tile installation has been complete in restrooms

Gym Addition (4/17 - 6/18)

- Wall framing at lobby is in progress
- Athletic equipment installation has been complete
- Painting to be complete next week
- Ductwork installation in mechanical room is ongoing for permanent heat
- Structural steel installation for the gym connectors started this week

GOALS NEXT 2 WEEKS:

Auditorium Addition (3/6 - 3/18)

- Exterior wall panels installation will resume weather permitting
- Theatrical rigging installation to be complete by the end of next week
- Ceiling finishes (light fixtures, sprinkler heads, etc.) will continue in main auditorium
- Seating to arrive onsite next week
- Painting of raised seating to occur next week
- Stage floor installation to start next week

Gym Addition (4/17 - 6/18)

- Permanent heat to be in place next week
- MEP rough in activities will continue
- Installation of metal panel will continue
- Structural steel and masonry installation at the new gym corridor connectors will be ongoing



Auditorium Ceiling Cloud Installation



Auditorium Rigging Installation