



CONSTRUCTION UPDATE

Mukwonago High School—Additions & Remodeling

March 10th, 2017



CGSCHMIDT^{INC.}

SAFETY:

As construction for the new auditorium addition and remodeling areas begin, please review the **NEW** emergency egress plans. Be aware that starting March 6th, 2017, doors 3, 4, and 5 will no longer be entry or exit paths until further notice.

PROGRESS THIS WEEK:

Auditorium Addition (3/6 - 12/17)

- Stripping of topsoil was completed at the North drive for temporary construction road
- Temporary sewer work to commence this week
- Front vestibule demolition will start by the end of the week

Scope Reviews:

- Building enclosure scope reviews have completed.
- Interior finishes scope reviews started this week

Ground Breaking Ceremony (3/9/17)

- Board members, staff, and students gathered to celebrate the beginning of the high school's additions and remodeling construction .

GOALS NEXT 2 WEEKS:

Auditorium Addition (3/6 - 12/17)

- Excavation
- Rebar will be expected to arrive onsite next week
- Pouring of footings next week

2nd Floor South Renovation (3/17 - 8/17)

- Demolition



Enclosure Partition at Door #3



Earthwork at the Upcoming Auditorium Addition



Ground Breaking Ceremony

MILESTONE DATES:

- 4/17: Install Tennis Court Fencing
- 9/17: Auditorium Addition Enclosure
- 7/17: Gym Addition Enclosure
- 3/18: Auditorium Occupancy
- 5/18: Gym Occupancy
- Summer 18': Complete parking lots top coat