



CONSTRUCTION UPDATE

Mukwonago High School—Additions & Remodeling

April 26th, 2018



CGSCHMIDT^{INC.}

SAFETY:

Please continue to be mindful of the restricted areas as construction activities continue, both outside and inside the school.

PROGRESS THIS WEEK:

Gym Addition (4/17 - 6/18)

- Installation of bleachers to be complete at the end of the week
- Installation of ceiling tile and light fixtures is ongoing
- Bathroom partitions is near complete
- Flooring installation is ongoing
- Vestibule door frames are ongoing
- Drywall and glass installation is ongoing in the connectors

New Commons/Servery (3/18 –8/18)

- Grease interceptor installation is ongoing
- Concrete slab was poured today

MILESTONE DATES:

- May 18th: Gym Occupancy
- Summer 18th: Complete parking lot top coat
- Summer 18th: Commons / Tech Ed / Joe 2 Go
- September 4th: 1st Day of School

GOALS NEXT 2 WEEKS:

Gym Addition (4/17 - 6/18)

- Installation of exterior metal panel will continue
- Glass and metal panel install on connectors
- MEP and architectural finishes (painting, flooring, etc.) will continue to be ongoing
- Final inspections are upcoming

New Commons/Servery (3/18—8/18)

- MEP rough-in installation will continue
- Underground plumbing will begin next week
- Installation of stairwell walls to start next week
- Electrical lighting rough-ins to start in the next couple weeks



New Bleachers Installation



Concrete Slab Prep at Servery Area