



CONSTRUCTION UPDATE

Mukwonago High School—Additions & Remodeling

May 4th, 2018



CGSCHMIDT^{INC.}

SAFETY:

Please continue to be mindful of the restricted areas as construction activities continue, both outside and inside the school.

MILESTONE DATES:

- May 18th: Gym Occupancy
- Summer 18th: Complete parking lot top coat
- Summer 18th: Commons / Tech Ed / Joe 2 Go
- September 4th: 1st Day of School

PROGRESS THIS WEEK:

Gym Addition (4/17 - 6/18)

- Installation of bleachers is complete
- Installation of ceiling tile and light fixtures is near complete
- Bathroom partitions is complete
- Flooring installation is complete
- Vestibule door frames are ongoing
- Drywall and glass installation is ongoing in the connectors

New Commons/Servery (3/18 –8/18)

- Grease interceptor installation is ongoing
- Installation of masonry stairs is ongoing
- Electrical rough-ins is ongoing

GOALS NEXT 2 WEEKS:

Gym Addition (4/17 - 6/18)

- Installation of exterior metal panel will continue
- Glass and metal panel install on connectors
- MEP and architectural finishes to be complete
- Final inspections in the next couple weeks

New Commons/Servery (3/18—8/18)

- MEP rough-in installation will continue
- Installation of stairwell walls ongoing
- Electrical lighting rough-ins ongoing
- Wall framing to start in a couple weeks

