



CONSTRUCTION UPDATE

Mukwonago High School—Additions & Remodeling
May 25th, 2018



SAFETY:

Please continue to be mindful of the restricted areas as construction activities continue, both outside and inside the school.

PROGRESS THIS WEEK:

Gym Addition (4/17 - 6/18)

- Flooring at connectors is complete
- Door installation at connectors is near complete
- Final cleaning touch up is ongoing
- Glass installation at connectors is complete
- Punchlist items have been issued for subcontractors to complete

New Commons/Servery (3/18 –8/18)

- Installation of stairways is complete
- Installation of middle masonry wall dividing the commons and servery is complete
- Wall framing is ongoing

MILESTONE DATES:

- May 18th: Gym Occupancy
- Summer 18th: Complete parking lot top coat
- Summer 18th: Commons / Tech Ed / Joe 2 Go
- September 4th: 1st Day of School

GOALS NEXT 2 WEEKS:

Gym Addition (4/17 - 6/18)

- Installation of backordered interior metal panels will be complete in a few weeks once material arrives onsite
- Punchlist items to be complete within the next couple weeks

New Commons/Servery (3/18—8/18)

- MEP rough-ins installation Wall framing
- Demolition of existing kitchen/prep and existing stairs



Wall Framing at Servery



North Gym Connector



Athletic Director's Reception