



CONSTRUCTION UPDATE

Mukwonago High School—Additions & Remodeling

June 22nd, 2017



CGSCHMIDT^{INC.}

SAFETY:

Starting on 6/19, public access to the high school will only be available through the far west entrance during summer activities.

PROGRESS THIS WEEK:

Auditorium Addition (3/6 - 12/17)

- Installation of precast has been completed
- Masons began running elevator shaft and mechanical mezzanine
- Installation of structural steel for roof framing at music wing is underway

2nd Floor West Renovation (3/17 - 8/17)

- Above ceiling MEP rough-ins continues
- Installation of drywall continues
- In-wall inspection has been completed

2nd Floor East Renovation (3/17 - 8/17)

- Demolition of MEP, walls, and ceilings continue

Gym Addition (4/17 - 6/18)

- Footings and foundation walls have been completed
- East masonry bearing walls construction began earlier this week
- Installation of precast panels started this week

Library Renovation (6/17 - 8/17)

- Demolition of floor, ceiling, and MEP will be complete this week

GOALS NEXT 2 WEEKS:

Auditorium Addition (3/6 - 12/17)

- Structural steel will arrive onsite next week for the beginning of the main auditorium addition steel erection

Gym Addition (4/17 - 6/18)

- Installation of precast will be completed next week
- Structural steel erection will follow the completion of precast installation

2nd Floor West Renovation (3/17 - 8/17)

- Installation of door frames to begin next week

2nd Floor East Renovation (3/17 - 8/17)

- Demo detailing will begin next week after major demo is complete

1st Floor Renovation (6/17 - 8/17)

- Demolition in library will continue
- MEP rough-ins will begin

1st Floor Art Room Renovation (6/17 - 8/17)

- Demolition will start in the upcoming weeks

MILESTONE DATES:

- 9/17: Auditorium Addition Enclosure
- 10/17: Gym Addition Enclosure
- 3/18: Auditorium Occupancy
- 5/18: Gym Occupancy



Completed Auditorium Precast Panels



Erection of Precast Panels at Gym



Library Demolition Progress