



CONSTRUCTION UPDATE

Mukwonago High School—Additions & Remodeling

June 29th, 2017



CGSCHMIDT^{INC.}

SAFETY:

Starting on 6/19, public access to the high school will only be available through the far west entrance during summer activities.

PROGRESS THIS WEEK:

Auditorium Addition (3/6 - 12/17)

- Masons continue to work on running bearing wall at the mezzanine area for precast
- Installation of structural steel for roof framing at music wing continues
- Steel deck installation is underway in the band room and practice areas
- Steel erector began setting steel in the stage area

2nd Floor West Renovation (3/17 - 8/17)

- Above ceiling MEP rough-ins continues
- Installation of drywall continues
- Door frames installation is underway

2nd Floor East Renovation (3/17 - 8/17)

- Major demo has been completed
- Demo detailing began earlier this week
- Wall layout began earlier this week

Gym Addition (4/17 - 6/18)

- Installation of precast panels continues

Library Renovation (6/17 - 8/17)

- Installation of masonry walls is underway
- Wall layouts have been established
- MEP rough-ins are underway

GOALS NEXT 2 WEEKS:

Auditorium Addition (3/6 - 12/17)

- Precast braces to be removed in the upcoming weeks

Gym Addition (4/17 - 6/18)

- Installation of precast will be completed next week
- Structural steel erection will follow the completion of precast installation

2nd Floor West Renovation (3/17 - 8/17)

- Installation of door frames will continue

2nd Floor East Renovation (3/17 - 8/17)

- Metal stud wall framing will begin next week

1st Floor Renovation (6/17 - 8/17)

- Demolition in library will continue
- MEP rough-ins will begin

1st Floor Art Room Renovation (6/17 - 8/17)

- Demolition will start in the upcoming weeks

MILESTONE DATES:

- 9/17: Auditorium Addition Enclosure
- 10/17: Gym Addition Enclosure
- 3/18: Auditorium Occupancy
- 5/18: Gym Occupancy



Auditorium Precast Panels & Masonry Walls



Erection of Precast Panels at Gym



Library Masonry Wall